

NORTHSHORE MEDICAL CENTER - BED TOWER EXPANSION

Owner-Architect-Contractor (OAC) Progress Meeting Minutes

Meeting No. 17 | Project No. NMC-2025-04 | Rockville, Maryland

Owner: Northshore Health System Program Manager: Group PMX

Contract: GMP, \$48.0M Original Substantial Completion: 30-Jun-2027

ATTENDEES: Owner rep (Facilities Director), Group PMX PM and scheduler, GC project executive and superintendent, MEP coordinator, architect of record, structural EOR (by phone).

1. OVERALL STATUS

Project is 65% complete by cost, 61% complete by schedule. Overall health has declined this period, driven primarily by structural steel delivery delays and newly discovered subsurface rock in the north foundation zone. The GC has issued a revised forecast substantial completion of 15-Sep-2027, a slip of roughly 11 weeks against the contract date. Group PMX has requested a formal Time Impact Analysis (TIA) and a recovery plan by the next meeting.

2. SAFETY

Zero lost-time incidents this period. Total recordable incident rate remains below 1.5. One near-miss reported during steel erection (unsecured load); the GC re-briefed the crew and revised the lift plan. OSHA-required fall protection audits are current.

3. SCHEDULE - CRITICAL PATH

The critical path now runs through structural steel erection (Levels 3-6), Level 4 MEP rough-in, and permanent power energization. Steel erection is 21 calendar days behind due to a fabricator delivery shortfall on the Level 3-6 sequences. Level 4 MEP rough-in cannot start in full until the steel deck above is complete, so the steel slip is cascading. Permanent power / switchgear energization is tracking 18 days late pending utility coordination and RFI-051. Curtain wall (east elevation) is 9 days behind but has float and is not yet on the critical path.

4. STRUCTURAL / FOUNDATIONS

During mass excavation of the north foundation zone the GC encountered competent rock roughly 4-6 feet above the anticipated elevation shown in the geotechnical baseline. Additional drilling, hoe-ramming, and export were required. This is the basis of Change Order CO-07 (unforeseen rock excavation). The EOR confirmed footing designs are unaffected, but the added earthwork has both cost and schedule impact and contributed to the north-zone slip.

5. MEP COORDINATION

The MEP coordinator reported unresolved clashes between the Level 4 overhead medical gas mains and the structural steel beam pockets at grid lines C and D. This is the subject of RFI-058. Until routing is confirmed, the GC is holding medical gas rough-in on Level 4, which is a near-critical predecessor to interior wall close-in. Air handling unit (AHU-3) delivery is confirmed for next month; no issue.

6. CHANGE ORDERS

Five change orders are pending owner execution totaling approximately \$2.46M: CO-07 unforeseen rock excavation (\$840k), CO-09 owner-requested imaging suite upgrade (\$610k), CO-11 structural steel escalation (\$520k), CO-12 added emergency generator capacity (\$305k), and CO-13 revised nurse-call system (\$180k). Group PMX flagged that the volume of pending change orders is eroding contingency and asked the Owner to expedite decisions to avoid further delay.

7. OPEN RFIs OF CONCERN

RFI-042 (embed plate conflict at grid C-4), RFI-051 (panel schedule LP-4 discrepancy), and RFI-058 (medical gas routing) are all open past their required response dates and are impacting field work. See the RFI Log narrative.

8. ACTION ITEMS

- (a) GC to submit TIA and recovery plan for the 11-week slip - due next meeting.
- (b) Owner to execute or reject CO-07, CO-09, CO-11 within 10 days.
- (c) EOR to respond to RFI-042 embed plate conflict this week.
- (d) MEP coordinator to publish resolved Level 4 medical gas routing.