

NORTHSHORE MEDICAL CENTER - BED TOWER EXPANSION

Monthly Cost & Schedule Report | Period ending this month | Prepared by Group PMX

1. EARNED VALUE SUMMARY

Budget at Completion (BAC): \$48.0M. Actual Cost of Work Performed (ACWP) to date is tracking above the Budgeted Cost of Work Performed (BCWP). Cost Performance Index (CPI) is approximately 0.90 and Schedule Performance Index (SPI) is approximately 0.93 - both below 1.0, indicating the project is over budget and behind schedule this period. The current Estimate at Completion (EAC) forecasts a total near \$50.8M against the \$46.0M forecast baseline for these divisions, about 10.4% over forecast, before pending change orders are executed.

2. BUDGET VARIANCE BY DIVISION (forecast vs. actual)

- Sitework / Earthwork: forecast \$4.0M, actual \$6.4M. Major overrun driven by unforeseen rock excavation in the north foundation zone (see CO-07). This is the single largest contributor to the cost variance.
 - Structural Steel: forecast \$6.4M, actual \$7.6M. Mill price escalation plus expedited freight on the Level 3-6 sequences (see CO-11).
 - Concrete: forecast \$5.0M, actual \$5.1M. On plan.
 - Mechanical/Electrical/Plumbing: forecast \$12.5M, actual \$13.4M. Trending over on added generator capacity (CO-12) and medical gas rework exposure.
 - Exterior Envelope / Curtain Wall: forecast \$4.6M, actual \$4.7M. On plan.
 - Interiors / Finishes: forecast \$8.0M, actual \$8.2M. Slightly over.
 - Medical Equipment: forecast \$5.5M, actual \$5.4M. On plan.
- Aggregate: forecast \$46.0M, actual \$50.8M, an overrun of about 10.4%.

3. SCHEDULE / CRITICAL PATH ANALYSIS

The critical path runs: structural steel erection (Levels 3-6) -> Level 4 MEP rough-in -> interior close-in -> permanent power energization -> commissioning. Steel erection is 21 days behind plan; Level 4 MEP rough-in 14 days behind; permanent power energization 18 days behind. Total forecast slip to substantial completion is approximately 11 weeks (contract 30-Jun-2027, forecast 15-Sep-2027). Liquidated damages under the contract are \$12,000 per calendar day beyond substantial completion, so an 11-week slip represents roughly \$924,000 of exposure if not recovered.

4. RECOVERY OPTIONS

Group PMX and the GC are evaluating: (a) adding a second steel erection crew and a Saturday shift to claw back 2-3 weeks; (b) re-sequencing Level 4 MEP to start in the completed south bays while the north steel finishes; (c) expediting the RFI-051 utility coordination to protect the energization date. Option (b) has no added cost and is recommended for immediate implementation.

5. CASH FLOW & CONTINGENCY

Remaining GMP contingency is \$1.1M. The five pending change orders total \$2.46M, which exceeds remaining contingency by \$1.36M. Group PMX recommends the Owner prioritize CO-07 and CO-11 (schedule-linked) and defer CO-09 imaging upgrade to a separate funding source to preserve contingency for construction risk.

6. RISK OUTLOOK

Top risks this period: (1) cost overrun driven by sitework and steel; (2) the 11-week schedule slip and associated LD exposure; (3) overdue RFIs blocking field work; (4) pending change-order volume exceeding contingency.