

NORTHSHORE MEDICAL CENTER - BED TOWER EXPANSION

RFI Log Narrative | Prepared by Group PMX

The following Requests for Information are open past their contractual response period (10 business days) and are actively impacting field work.

RFI-042 - Embed Plate Conflict at Grid C-4 (Structural)

Submitted 45 days ago; response was due 28 days ago; still OPEN.

The GC identified a conflict between the structural embed plate detail and the poured-in-place shear wall reinforcement at grid C-4. Field cannot set the Level 3 beam connection until the EOR confirms a revised embed. Every week this stays open pushes the Level 3-6 steel sequence, which is on the critical path. AI delay risk: HIGH.

RFI-051 - Panel Schedule LP-4 Discrepancy (Electrical)

Submitted 38 days ago; response was due 21 days ago; still OPEN.

The electrical panel schedule for LP-4 does not match the single-line diagram for the permanent power feeders. The utility will not schedule energization until the discrepancy is resolved. This directly threatens the permanent power energization milestone, currently 18 days late. AI delay risk: HIGH.

RFI-058 - Medical Gas Rough-in Routing, Level 4 (Mechanical/Plumbing)

Submitted 30 days ago; response was due 16 days ago; still OPEN.

Overhead medical gas mains clash with structural steel beam pockets at grid lines C and D on Level 4. Medical gas rough-in is on hold pending resolved routing. This is a near-critical predecessor to interior close-in. AI delay risk: MEDIUM-HIGH.

CLOSED / ANSWERED RFIs (for reference)

RFI-039 - Door hardware group at ICU suite (Architectural): ANSWERED on time.

RFI-047 - Roof drain overflow sizing (Plumbing): ANSWERED, no schedule impact.

IMPACT ANALYSIS

The three open RFIs above share a common theme: each blocks a critical or near-critical path activity, and each has aged well past the 10-day contractual response window. RFI-042 and RFI-051 are the most urgent because they sit directly on the steel-erection and permanent-power critical paths. The aggregate effect of these overdue RFIs is an estimated 2-3 weeks of avoidable schedule erosion if they are not closed within the week.

RECOMMENDATIONS

1. Escalate RFI-042 to the EOR for a same-week response; the embed plate conflict is the single highest-leverage open item.
2. Convene a short utility-coordination call to resolve RFI-051 and protect the energization date.
3. Hold a focused MEP coordination session to finalize Level 4 medical gas routing (RFI-058) so rough-in can resume.
4. Institute a weekly RFI aging review; no RFI on the critical path should be allowed to exceed the 10-day response window without escalation.